

Tel. 6-5072

457 Kempton

March 16, 1960

#25710

George Souza

N.S. #459 Kempton St., W x Emerson

Please install 2" City Meter &
2" Copper Service to supply launderette.
Ready for service.

Measure of 2" A. B. Gate Valve:

N x N line Kempton Street	33.7
E x W " Emerson Street	5.8
S x N " Building	2.1

Main is 14 ft. E x W line

Work done March 17, 1960

(over)

21½ ft. of 2" copper tubing type K, soft.....	\$	39.99
Labor.....	\$	42.24
1-2" corporation, fig. 438 - Red Hed.....	\$	
1-2" A. B. Darling Gate Valve - O-ring.....	\$	
1 R-144 Caldwell Valve Box.....	\$	
Carting.....	\$	2.—
Drilling Machine Use.....	\$	9.—
Compressor use.....	\$	6.—
1-6"x2" Mueller D. S. service clamp H-10527....	\$	
2-2" cop. to hub caulk. conns. X-heavy.....	\$	5.31
Supervision.....	\$	4.31
1 street cut: 5' x 2' Pen. Mac.....	\$	
1 sidewalk cut: 6' x 2' dirt		