

March 28, 1960

954 Sharon St.

#25714 Ernest W. F. Deree Tel. 5-2681
S. S. Sharon St., E x Acushnet Ave.

Please install 3/4" City Meter and
3/4" Copper service to supply bungalow. Main
to be extended. 50¢ agreement

Measure of 3/4" Stop:

E x E line Upland Street	255.5
N x S " Sharon Street	7.2
W x E " House	15.8

Main is 18 ft. N x S line
Work done April 29, 1960

(over)

35 ft. of 3/4" copper tubing type A, soft.....	\$ 21.70
Labor.....	13.--
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Motocrane use.....	7.--
Loader use.....	3.50