

April 15, 1960

284 Earle St.

#25722

Lec C. Kislak

Tel. 4-2497

S. W. cor. Holbrook St.

and Acushnet Ave.

Please install 1" City Meter and
1" Copper service to supply bungalow. Will
notify when ready.

Measure of 1" Stop:

W x W line Acushnet Avenue	73.2
N x S " Holbrook Street	8.0
E x W " House	25.2

Main is 18 ft. N x S line

Work done April 26, 1960

(over)

57 ft. of 1" copper tubing type K, soft.....	\$ 43.89
Labor.....	11.80
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	5.—
Motocrane use.....	7.—
Loader use.....	3.50
Compressor use.....	1.50
1 street cut: 6' x 2½' Bar.....	\$
1 sidewalk cut: 7' x 2½' dirt.....	