

April 18, 1960 4228 Acushnet Ave.

#25724

Alfred Dion

S. S. Sassacuin Ave.,

W x Acushnet Ave.

Please install 3/4" City Meter and
3/4" Copper service to supply house. Will
notify when ready.

Measure of 3/4" Stop:

W x W line Acushnet Avenue

481.6

N x S " Sassacuin Avenue

2.1

E x W " House

7.9

Main is 10 ft. N x S line

Work done April 22, 1960

(over)

28 ft. of 3/4" copper tubing type K, soft.....	\$	17.36
Labor.....	\$	28.80
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	3.--
1 sidewalk cut: 7' x 2' dirt		