

18 Valentine St.

April 26, 1960

#25731

Paul R. Dumas

W.S.Orleans St., N x Dawson St.

Please install $3/4$ " City Meter & $3/4$ "
Copper service to supply house. Lay with drain.

Measure of $3/4$ " Stop:

N x N line Dawson Street	112.4
E x W " Orleans Street	8.0
S x N " House	10.0

Laid with drain

Main is 18 ft. E x W line

Work done June 10, 1960

Owner supplied & installed 22 ft. of $3/4$ " (over)
copper from the property line to inside cellar

18 ft. of 3/4" copper tubing type K, soft.....	\$	11.16
Labor.....	\$	18.31
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 G. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine use.....	\$	3.—
Loader use.....	\$	3.50
1-3/4" cop. to cop. cplg., A-1525.....	\$	