

Tel: 5-4228

959 Pontiac St.

April 27, 1960

#25733

May Price

W.S. Acushnet Ave., N x Tarkiln Hill
Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

S x S line Mazoppa Street

32.6

E x W " Acushnet Avenue

8.0

N x S " House

2.4

Main is 20 ft. E x W line

Work done May 24, 1960

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 26.04
Labor.....	\$ 27.--
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 6.--
1 street cut: 4' x 2' Warrenite.....	\$
1 sidewalk cut: 2' x 2' cement.....	\$