

Tel: 4-7610

224 State St.

May 3, 1960

#25738

Antonio Castellina

N.S. Loftus St., W x Shawmut Ave.

..... Please install 1" City Meter & 1"
Copper service to supply ranch house. On
existing main. Lay with drain. 50¢ AGREEMENT.

Measure of 1" Steps:

W x W line Ayer Street	138.5
S x N " Loftus Street	7.6
W x E " House	18.8

Main is 32 ft. S x N line

Laid with drain

Work done June 3, 1960

DC-20-7E Repair saddle installed July 4, 1960.

63 ft. of 3/4" copper tubing type K, soft.....	48.51
Labor.....	22.86
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Compressor use.....	1.50
Loader use.....	7.-
1-1" cop. to cop. cpig., A-1552.....	
1 street cut: 4" x 2" Hartenite.....	

Service Leak

July 4, 1960

N. S. Loftus St., W x Shawmut Avenue

Ser. #25738

Repaired a leak at the main by installing a repair
saddle (Corporation pulled out from main)

1-8" x 1" #DC-207# Smith-Bleir Repair Saddle

Compressor: LeRoi 1 hr.

Abraham

Langlois

