

Tel: 5-0657

268 Adelaide St.

May 16, 1960

#25746 Edward W. Sylvia

S.S.Sassaquin Ave., W x Tobey St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. To box
on taker's land. Spec. Assess. Sassaquin Ave.
Measure of $3/4$ " copper stop:

W x W line Tobey Street	105.1
N x S " Sassaquin Avenue	5.2
W x W " House	3.5

Main is 18 ft. N x S line

Work done May 18 & 19, 1960

(over)

27 ft. of 3/4" copper tubing type K, soft.....	16.74
Labor.....	33.24
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - A. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Compressor use.....	3.00
2 street cuts: 5'x2' & 4'x2' Warrenite.....	
1 sidewalk cut: 4' x 2' dirt	