

6 Hathaway St.

May 25, 1960

#25751

William L. Marshall

S.S.#6 Hathaway St., W x Riverside
Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply repair shop.
~~Lay with drain.~~

Measure of $3/4$ " Stop:

W x W line Riverside Avenue	136.8
N x S " Hathaway Street	1.6
W x E " Building	15.5

Main is 18 ft. N x S line

Drain to be laid later in same trench

Work done June 6, 1960

(over)

53 ft. of 3/4" copper tubing type K, soft.....	\$ 32.86
Labor.....	\$ 25.08
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 3.--
Loader use.....	\$ 7.--
1 street cut: 5' x 2' Warrenite.....	\$