

Tel: 4-1076

85 Fern St.

June 2, 1960

#25755

Knut Salhus

S.W.Cor. Fern & Annette Sts.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Will
notify when ready. Replaces $5/8$ " Ser.#17075 to
be discon.

Measure of $3/4$ " Stop:

W x W line Fern Street

62.7

N x S " Annette Street

9.8

W x E " House

9.1

Main is 18.5 ft. N x S line

Work done June 6 & 7, 1960

39 ft. of 3/4" copper tubing type K, soft.....	\$	24.18
Labor.....	\$	33.24
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	9.--
1 Street cut: 5' x 2' Pen. Mac.....	\$	
1 sidewalk cut: 2' x 2' cement.....	\$	