

Tel: 4-3518

1085 Plainville Rd.

June 15, 1960

#25756

Manuel C. Mello

N.E.Cor. Park Ave. & Mary St.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Lay
with drain.

Measure of 3/4" Stop:

E x E line Mary Street	32.8
------------------------	------

S x N " Park Avenue	10.8
---------------------	------

E x W " House	20.2
---------------	------

Laid with drain

Main is 42 ft. S x N line

Work done July 6, 1960

(over)

65 ft. of 3/4" copper tubing type K, soft.....	\$ 40.30
Labor.....	40.73
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Motocrane use.....	7.--
Compressor use.....	3.--
1 street cut: 9' x 2' Warrenite.....	
2-3/4" cop. to cop. cplg., A-1525.....	