

Tel: 6-5112

270 Hathaway Rd.

June 16, 1960

#25760

Elmwood Enterprises Inc.

S.S.Valerie St., W x Westview St.

Please install 1" City Meter &
1" Copper service to supply house. Main to be
extended.

Measure of 1" Stop:

W x W line Westview Street	215.3
----------------------------	-------

N x S " Valerie Street	8.0
------------------------	-----

W x E " House	16.0
---------------	------

Main is 14 ft. N x S line

Line Service

Work done June 28, 1960

(over)

14 ft. of 1" copper tubing type K, soft.....	\$ 10.78
Labor.....	\$ 6.50
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 5.—
Loader use.....	\$ 3.50
Motocrane use.....	\$ 3.50

40 ft. of 1" copper tubing type K, soft were installed by owner's plumber from the property line to inside cellar July 27, 1960.

Inspected by J. Barboza