

Tel: 6-5112

270 Hathaway Rd.

June 16, 1960

#25764

Elmwood Enterprises Inc.

S.S. Valerie St., E x Cornell St.

Please install 1" City Meter & 1" copper service to supply house. Main to be extended.

Measure of 1" Stop:

W x W line Westview Street	389.0
N x S " Valerie Street	8.0
W x E line house	14.2

Line service

Main is 14 ft. N x S line

Work done June 24, 1960

28 ft. of 1" cop. tubing installed by owner's plumber
from property line to meter inside cellar-inspected 4-28-61

(over)
by J. BARBOZA

14 ft. of 1" copper tubing type K, soft.....	\$ 10.78
Labor.....	6.52
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	5.--
Loader use.....	3.50