

Tel: 6-5112

270 Hathaway Rd.

June 16, 1960

#25766

Elmwood Enterprises Inc.

S.S. Templeton St., W x Westview St.

..... Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measure of 1" Stop:

W x W line Westview Street 115.3

N x S " Templeton Street 8.0

W x E " " House 6.7

Main is 14 ft. N x S line

Work done June 30, 1960

(over)

14 ft. of 1" copper tubing type K, soft.....	\$	10.78
Labor.....	\$	6.52
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Motocrane use.....	\$	3.50
Loader use.....	\$	3.50

Pipe inside 50' of 1" Copper Tubing Type K, soft