

Tel: 5-2671

10 Conduit St., Acushnet, Mass.

June 22, 1960

#25774

New Bedford Homes Co. Inc.

W.S. Sunset St., S x Hathaway Rd.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to be
extended. 50¢ AGREEMENT.

Measure of 1" Stop:

S x S line Hathaway Road	138.6
--------------------------	-------

E x W " Sunset Street	8.0
-----------------------	-----

S x N " House	5.1
---------------	-----

Main is 14 ft. E x W line

Work done August 4, 1960

(over)

41 ft. of 1" copper tubing type 1, soft.....	\$	31.57
Labor.....	\$	14.28
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Compressor use.....	\$	1.50
Motocrane use.....	\$	7.--
Loader use.....	\$	3.50