

Tel: 2-5353

157 Grinnell St.

July 1, 1960

#25787

Fermino J. Spencer

N.S. Bass St., W x Brock Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Main to
be extended.

Measure of 3/4" cobb stop:

W x W line Brock Avenue

141.6

S x N " Bass Street

8.0

E x W " House

2.4

Main is 36 ft. S x N line

Work done July 28, 1960

(over)

71 ft. of 3/4" copper tubing type K, soft.....	\$	44.02
Labor.....	\$	12.42
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Motocrane use.....	\$	7.--
Loader use.....	\$	7.--
1-3/4" cop. to cop. coupling, A-1525.....	\$	