

123 Jenny Lind St. WY-4-7342

#25790 Frank Gracie, Jr.
N. S. Duke St., opposite Duke St. W

Please install 1" City Meter and 1"
Copper service to supply cottage.
Special assessment on existing main.
Lay with drain 50¢

Measure of 1" Stop:

E x W line Duke Street (west)	32.2
S x N " Duke Street (north)	7.9
E x W " House	1.5

Laid with drain

Main is 36 ft. S x N line

Work done August 16, 1960

(over)

59 ft. of 1" copper tubing type K, soft.....	\$ 45.43
Labor.....	\$ 28.74
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 1/2" I. stop box, complete.....	\$
Carting.....	2.---
Tapping machine use.....	5.---
Loader use.....	7.---
Compressor use.....	3.---
1 street cut: 4' x 2' Oiled gravel.....	\$