

568 Brock Ave. Tel. Wy 2-4292

#25791 Gaston Lagrange
N. S. Hudson St., W x Brock Ave.

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply cottage.
Lay with drain

Measure of $3/4$ " Stop:

W x W line Brock Avenue	89.1
S x N " Hudson Street	8.5
W x E " House	14.6

Main is 30 ft. S x N line

Laid with drain

Work done August 5, 1960

(over)

49 ft. of 3/4" copper tubing type K, soft.....	\$	30.38
Labor.....	\$	25.80
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	3.--
Loader use.....	\$	7.--
1 street cut: 2' x 2' Warrenite.....	\$	