

18 Cleveland St.

WY 7-8702

#25792

Helena Lewis

S. S. Aquidneck St., W x Brock Ave.

Please install 1" City Meter and
1" Copper service to supply bungalow.
Lay with drain.

Measure of Stop:

W x W line Brock Avenue	403.0
N x S " Aquidneck St.	8.1
E x W " House	24.9

Laid with drain

Main is 18 ft. N x S line Aquidneck St.

Work done August 10, 1960

(over)

40 ft. of 1" copper tubing type K, soft.....	\$	30.80
Labor.....	\$	19.08
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Loader use.....	\$	7.--