

Tel: 4-2313

14 Calumet St.

#25797

July 20, 1960

Louis P. Normand

E.S.Rod. Fr. Blvd.(W), S x
Warren St.

Please install 3/4" City Meter &
3/4" Copper service to supply store. Lay with
drain.

Measure of 3/ 4" Stop:

S x S line Warren Street	81.9
W x E " Rodney French Blvd. (W)	7.1
N x S " Building	3.6

Laid with drain

Main is 56 ft. W x E line Rodney French Blvd. (W)

Work done August 15 & 16, 1960 (over)

83 ft. of 3/4" cepper tubing type , soft.....	\$ 51.46
Labor.....	71.16
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 3.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 12.--
Loader use.....	\$ 7.--
3-3/4" cop. to cop. cplg., A-1525.....	\$
2 street cuts: 5'x2' & 5'x2' Warrenite.....	\$