

Tel: 2-8109

1405 Cove Rd.

July 27, 1960

#25804

Evangelos Vaphiades

N.S.#1399 Cove Rd., E x Orchard St.

Please install 2" City Meter &
2" Copper service to supply launderette. Will
notify when ready.

Measure of 2" Stop:

W x 1st. hydrant E x Orchard St. 75.1

S x W " Cove Road 6.2

E x W " Building 2.2

Main is 16.2 ft. S x W line

Work done August 10, 1960

W x W line Bonney Street 726.1 (over)

Extended from a point 1.8 ft. inside property line to
meter inside building - Goldberg

18 ft. of 2" copper tubing type K, soft.....	\$ 33.48
Labor.....	\$ 49.08
1-2" corporation, fig. 438 - Red Hed.....	\$
1-2" Barling All Bell Gate Valve, o-ring.....	\$
1 R-144 Caldwell Valve Box.....	\$
Carting.....	\$ 2.00
Drilling machine use.....	\$ 9.00
Jaeger compressor.....	\$ 10.50
1-10"x2" #H-10534 Mueller Double Strap Clamp.....	\$
2 cop. to hub caulking conn., XHeavy @ 5.31.....	\$ 10.62
1 street cut: 5' x 2' Warrenite.....	\$
1 sidewalk cut: 5' x 2' Blacktop.....	\$
Supervision.....	\$ 19.79