

Tel: 2-5626

c/o Paul G. Cleary
261 Union St.

August 3, 1960

#25811

Nu Era Gear Mfg. Co.

S.W.Cor. Braley Rd., Ext., &
Phillips Rd.

Please install 3" Taker's Meter &
3" Copper service to supply manufacturing plant.
Street line only.

Measure of 3" Gate Valve:

W x W line Phillips Road	495.3
N x S " Braley Road Ext.	21.2
W x W " Building	1.8

Main is 23 ft. N x S line

Work done August 9 & 10, 1960

(over)

Extended inside with 3" copper tubing

20 ft. of 3" copper tubing type K, soft.....	\$ 69.60
1-16"x16"x3".tapping.sleeve,.A..R..Smith.....	\$
1-3" Darling Tapping gate valve.....	\$
1-4" C. I. gate box, complete, 204 lbs.....	\$
1-3" Cop. to hub caulk. conn., XHeavy.....	\$ 12.--
5-3/4 lbs. caulking lead.....	\$
18 lbs. leadite.....	\$
1 1/2 lbs. braided jute.....	\$
Tapping machine use.....	\$ 10.--

See Service #25810 for Labor, Supervision, Carting and Street Cut. Both service were laid inside the same trench.

140 ft. were supplied and installed by owner's plumber,
Margeson Oct. 13, 1960 - Insp. by Marks