

Tel: 2-7580

972 County St.

Aug. 26, 1960

#25817

Albert Lavoie

W.S. Bartlett St., N x Ludlow St.

Please install 1" City Meter & 1" Copper service to supply bungalow. Lay with drain. On existing main. 50¢ AGREEMENT.

Measure of 1" Stop:

N x N line Ludlow Street	114.5
E x W " Bartlett Street	7.5
N x S " House	2.4

Laid with drain

Work done October 19, 1960

(over)

46 ft. of 1" copper tubing type K, soft.....	\$	35.42
Labor.....	\$	18.46
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine use.....	\$	5.—
Loader use.....	\$	3.50

Service Lea k

Oct. 21, 1960

W. S. Bartlett St., N x Ludlow St. 114.5 ft.

Service #25817 - 1"

Repaired a leak at the main by installing a
service clamp and renewing with 1 ft. of copper.

1-8"x1" Mueller #H-10531 service clamp

✓ 1 ft. of 3/4" copper tubing type K, soft

1-1" cop. to cop. cplg., A-1552

Motocrane use: 1 hr.

Loader use: 1/2 hr.

1 street cut: 4' x 2' Warrenite

Fernandes

Spadaro

~~Smiesz~~

Sousa

Langlois

Anuszczyk

