

Tel: 6-5112

270 Hathaway Rd.

Sept. 12, 1960

#25823

Elmwood Enterprises Inc.

W.S. Robert St., S x Namasket St.

Please install 1" City Meter & 1"
Copper services to supply bungalow. Main to
be extended approx. 50'.

Measure of 1" Stop:

S x S line	Namasket St.	418.3
E x W	" Robert St.	8.0
S x N	" House	29.8

Main is 14 ft. E x W line

Work done September 15, 1960

(over)

14 ft. of 1" copper tubing type K, soft.....	\$ 10.78
Labor.....	\$ 9.29
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 3.50
Loader use.....	\$ 3.50
1-1" cop. to cop. cplg., A-1552.....	\$

Owner supplied and installed 28 ft. of 1" copper
from property line to meter inside cellar