

Tel: 4-1305

#25829

544 Summer St.
Sept. 26, 1960
Alan K. Steele

N.S. Duke St.(N), W x Watson St.

Please install 1" City Meter &
1" Copper service to supply bungalow. Lay
with drain.

Measure of 1" Stop:

W x W 1 1/2" Watson Street	91.8
S x N " Duke Street (N)	7.8
W x E " House	11.7

Partly laid with drain

Main is 36 ft. S x N line

Work done October 13, 1960

(over)

60 ft. of 1" copper tubing type K, soft.....	46.20
Labor.....	32.70
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Carting.....	
Tapping machine use.....	2.--
Motocrane use.....	5.--
Loader use.....	7.--
Compressor use.....	7.--
1 street cut: 26' x 2½' tarred gravel.....	3.--
1 sidewalk cut: 10' x 2' dirt	