

Tel: 6-1140

188 Thompson St.

Oct. 6, 1960

#25832

Priscilla R. Fonseca

W.S. Duke St.(W), N x Duke St.(S)

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to
be extended. 50¢ AGREEMENT.

Measure of 1" Curb Stop:

N x N line Duke Street (South)	71.4
E x W " Duke Street (West)	7.6
S x N " House	18.2

Main is 14 ft. E x W line
Work done October 11, 1960

(over)

37 ft. of 1" copper tubing type K, soft.....	\$ 28.49
Labor.....	\$ 12.60
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Motocrane use.....	\$ 7.00
Loader use.....	\$ 3.50
1 street cut: 5' x 2½' Tarred gravel.....	
1 sidewalk cut: 10' x 2½' dirt.....	