

Tel: 4-3407

232 Shaw St.

October 13, 1960

#25837

Albert Thibeault

S.W.Cor. Milford St. & Wood St.

Please install 1" City Meter &
1" Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

S x S line Wood Street	55.9
E x W " Milford Street	7.1
N x S " House	2.1

Laid with drain

Main is 18 ft. E x W line

Work done October 31, 1960

1-6"x1" DC-20-7E Smith-Blair saddle
installed 12-29-60

(over)

39 ft. of 1" copper tubing type K, soft.....	\$	30.03
Labor.....	\$	18.54
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Loader use.....	\$	3.50

Service Leak Dec. 30, 1960

S. W. Cor. Milford + Wood Sts.

Installed a repair saddle at
main. Service #25837 Corporation
pulled out from main:

1- 6" x 1" DC-20-7E Smith-Blair SADDLE

2 st. cuts: 11' x 3' + 5' x 2' Wavrenite

Comp.: Ingersoll-Rand 1 hr.

Sousa - Fernandes - Pranda - Abraham

