

Tel: 3-5604

262 Nash Rd.

October 18, 1960

#25843

Antonio Rodriques

W.S. Milford St., S x Wood St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

S x S line Wood Street	98.2
E x W " Milford Street	6.1
S x N " House	3.1

Main is 18 ft. E x W line

Laid with drain

Work done November 3, 1960

(over)

39 ft. of 3/4" copper tubing type K, soft.....	\$	21.06
Labor.....	\$	14.52
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--