

Tel: 5-4501

581 Middle Rd., Acushnet

October 19, 1960

#25844

Amos Souza

W.S. Alva St., S x Grant St.

27

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Lay
with drain. On existing main.

Measure of $3/4$ " Stop:

S x S line Grant Street

121.6 - 120.6

E x W " Alva Street

4.5

N x S " House

0.4

Partly laid with drain

Main is 14 ft. E x W line

Work done November 8, 1960

(over)

32 ft. of 3/4" copper tubing type K, soft.....	\$ 17.38
Lebor.....	\$ 27.--
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrene use.....	\$ 7.--
Loader use.....	\$ 3.50
1 street cut: 2 1/2' x 2' Oiled gravel	