

P.O. Box 501, No. Bergen, N.J.

October 27, 1960

#25847

Calvine Mills, Inc.
S.S. Brook St., N x Eugenia St.

Please install 2" Taker's Meter & 2"
Copper service to supply plant.

Measure of 2" Stop:

N x S line Eugenia Street	1.4
E x W " Brook Street	7.0
S x N " Building	53.4

Main is 18 ft. E x W line

Work done October 28, 1960

(over)

30 ft. of 2" copper tubing type K, soft.....	\$	55.80
Labor.....	\$	85.20
1-2" corporation, fig. 438 - Red Hed.....	\$	
1-2" Darling All Bell Gate Valve - O-ring.....	\$	
1 R-1/4 Caldwell Valve Box, complete.....	\$	
Carting.....	\$	2.--
Compressor use.....	\$	9.--
3 1/2 lbs. caulking lead.....	\$	
1/2 lb. braided jute.....	\$	
2-2" cop. to hub caulk. conns., X Heavy # 5.31	\$	10.62
1-8"x2" Mueller H-10531 Double Strap Clamp....	\$	
Supervision.....	\$	4.95
Tapping machine use.....	\$	9.--
1 street cut: 5' x 2 1/2' Warrenite.....	\$	
1 sidewalk cut: 5' x 2' Dirt.....	\$	