

Tel: 3-5691

83 Oakland St.

Oct. 31, 1960

#25849

George B. Butler

S.E. Cor. Whitlow St., & Potter St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

E x E line Whitlow Street 76.1

N x S " Potter St. 5.9

E x E " House 11.9

Main is 18 ft. N x S line

Laid with drain

Work done August 16 & 18, 1961

(over)

P	73 ft. of 1" cop. tubing K, soft.....	\$	45.99
	Labor.....	\$	31.32
P	1-1" corporation, fig. 438 - R. H....	\$	
P	1-1" cop. to cop. stop, fig. 415 -...	\$	
	1-#1 Caldwell Stop box, complete.....	\$	
	Carting.....	\$	3.--
	Tapping machine use.....	\$	5.--
	Loader use.....	\$	7.--