

Tel: 4-0541

32 LeBoeuf St.

#25850

Nov. 3, 1960

Anthony Pelczar

E.S. #32 LeBoeuf St., N x Old
Plainville Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. On
existing main. 50¢ AGREEMENT.

Measure of 3/4" Stop:

N x N line Plainville Rd. (old)	300.2
W x E " LeBoeuf Street	5.0
S x N " House	18.7

Work done November 4, 1960

(over)

62 ft. of 3/4" copper tubing type A, soft.....	\$ 33.48
Labor.....	\$ 62.94
1-3 1/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Compressor use.....	\$ 6.00
Motocrane use.....	\$ 7.00
Loader use.....	\$ 3.50
1 street cut: 5' x 2' dirt	
1 sidewalk cut: 5' x 2' dirt	