

Tel: 3-6127

318 Earle St.

Nov. 4, 1960

#25851

Patricia E. Ross

S.S. Ohio St., W x Metcalf St.

Please install  $3/4$ " City Meter &  $3/4$ "  
Copper service to supply bungalow. Lay with  
drain.

Measure of  $3/4$ " Stop:

W x W line Metcalf Street

160.7

N x S " Ohio Street

8.4

E x W " House

12.1

Laid with drain

Main is 18 ft. N x S line

Work done November 4, 1960

(over)

|                                                |          |
|------------------------------------------------|----------|
| 41 ft. of 3/4" copper tubing type K, soft..... | \$ 22.14 |
| Labor.....                                     | \$ 15.34 |
| 1-3/4" corporation, fig. 438 - Red Hed.....    | \$       |
| 1-3/4" cop. to cop. stop, fig. 415 - Red Hed.. | \$       |
| 1 C. I. stop box, complete.....                | \$       |
| Carting.....                                   | \$ 2.—   |
| Tapping machine use.....                       | \$ 3.—   |
| Loader use.....                                | \$ 7.—   |