

Tel: 7-7970

8 Winsor St. Fairhaven

November 9, 1960

#25854

Louise D. Glica

N.W.Cor. Durfee St. & Turner St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

W x W line	Turner Street	42.9
S x N	" Durfee Street	5.6
W x E	" House	16.4

Laid with drain

Main is 26 ft. S x N line

Work done November 17 & 18, 1960

(over)

54 ft. of 1" copper tubing type K, soft.....	\$ 36.18
Labor.....	29.10
1-1" copper to cop. stop, fig. 415 - R. H.....	\$
1-1" corporation, fig. 438 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 3.00
Tapping machine use.....	\$ 5.00
Compressor use.....	\$ 1.50
Loader use.....	\$ 7.00
1 street cut: 5' x 2' Warrenite.....	\$