

366 Conduit St. Tel. 5-2754

#25860

Joseph Silva

E. S. Church St., S x Lynn St.

Please install 1" City Meter and 1"
Copper service to supply bungalow.
Lay with drain.

Measure of 1" Stop:

S x S line Lynn Street	122.2
------------------------	-------

W x E line Church Street	5.3
--------------------------	-----

S S x N " House	16.2
-----------------	------

Main is 40 ft. W x E line

Laid with drain

Work done December 2, 1960

(over)

63 ft. of 1" copper tubing type K, soft.....	\$ 42.21
Labor.....	\$ 43.50
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. Caldwell Stop Box, No. 1. complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 5.—
1-1" cop. to cop. cplg., A-1552.....	\$
Compressor use.....	\$ 4.50
Loader use.....	\$ 10.50
1 street cut: 5' x 2' Warrenite.....	\$