

Tel: 6-2464

110 Mott St.

November 29, 1960

#25861

Alfred J. Carter

E.S. Acushnet Ave., N x Sassaquin
Ave.

Please install 1" City Meter & 1"
copper service to supply cottage. Will
notify when ready.

Measure of 1" Stop:

N x N line Kensington Street	156.8
------------------------------	-------

W x E " Acushnet Avenue	5.6
-------------------------	-----

N x N " House	6.4
---------------	-----

Main is 43 ft. W x E line

Work done November 1, 1960

(over)

88 ft. of 1" copper tubing type K, soft.....	\$ 58.96
Labor.....	\$ 81.36
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 Caldwell Stop Box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 17.50
Loader use.....	\$ 17.50
Compressor use.....	\$ 6.--
Supervision.....	\$ 5.29
1 street cut: 38' x 2½' Warrenite.....	\$ 76.--
1 sidewalk cut: 8' x 2' dirt	