

270 Hathaway Rd.

November 30, 1960

#25863 Elmwood Enterprises
S.E. Cor. Cornell & Valerie St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Ready
for service.

Measure of 1" Curb Stop:

E x E line Cornell Street	45.5
N x S " Valerie Street	7.5
W x E " House	5.4

Main is 14 ft. N x S line

Work done February 28, 1961

P	42 ft. of 1" copper tubing type K, soft.....	28.14
	Labor.....	18.60
P	1-1" corporation, fig. 438 - Red Hed.....	\$
P	1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
P	1 Caldwell Stop Box No. 1.....	\$
	Carting.....	2.--
	Tapping machine use.....	5.--
	Motocrane use.....	7.--
	1 street cut: 5' x 2½' Oil & Gravel.....	
	1 sidewalk cut: 10' x 2½' dirt.....	