

Tel: 3-8051

414 Allen St.

December 2, 1960

#25865 niceto M. Gilmette

S.S. #414 Allen St., E x Devoll St.

Please install 3/4" City Meter &
3/4" copper service to supply cottage. Replaces
Service #20949 to be discontinued.

Measure of 3/4" Stop:

E x E line Devoll Street	50.2
N x S " Allen Street St	6.5
E x W " House	1.4

Main is 9 ft. N x S line

Work done December 5, 1960

(Over)

21 ft. of 3/4" copper tubing type K, soft.....	\$	11.34
Labor.....	\$	67.92
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Certing.....	\$	2.00
Tapping machine use.....	\$	3.00
Compressor use.....	\$	9.00
1 street cut: 5' x 2' Warrenite.....	\$	
1 sidewalk cut: 4' x 4' Cement.....	\$	