

Tel: 2-5202

92 Newcombe St.

December 5, 1960

#25866

Gino Iacoponi

W.S. Elmwood Rd., N x Hathaway Rd.

Please install 1" City Meter &
1" copper service to supply bungalow. On
existing main. Will notify when ready. 50¢
AGREEMENT.

Measure of 1" Step:

N x N line Hathaway Road	300.0
--------------------------	-------

E x W " Elmwood Road	8.0
----------------------	-----

N x S " House	23.3
---------------	------

Main is 16 ft. E x W line

Work done December 8, 1960

(over)

36 ft. of 1" copper tubing type K, soft.....	\$ 24.12
Labor.....	27.—
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, Caldwell No. 1 complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 5.—
Motocrane use.....	\$ 7.—
Loader use.....	\$ 3.50
Compressor use.....	\$ 3.—
1 street cut: 7' x 2½' Oiled gravel.....	\$
1 sidewalk cut: 10' x 2½' dirt	