

#25876

Sept. 1, 1960
Florence Figueiredo
E.S.#1542 Padanaram Ave., S x Cove
Rd.

Please install 5/8" City Meter &
3/4" Copper service to supply building. Re-
places 2" Ser. #21466 which has been removed.
(No Charge).

Measure of 3/4" Copper Stop:

N x center of 1st hydrant S x Padanaram Ave.	33.4
W x E line Padanaram Avenue	3.6
N x S " House	8.4

Work done September 1 & 2, 1960

(over)

1-3/4" corporation, fig. 438 - Red Hed
1-3/4" cop. to cop. step, fig. 415-- Red Hed
1 C. I. stop box, complete
1-3/4" cop. to 3/4" I. Male Adaptor A-1528
1-3/4" cop. to cop. cplg., A-1525
1-4" C. I. plug - to plug 4" tee for 2" service removed
8 1/2 lbs. lead
Pettibone Loader - 6 hours
64 ft. of 3/4" copper tubing type K, soft