

P.O.Box 805

February 10, 1961

#25880

Fibre Leather Products Corp.

E.S. Belleville Ave., between

Belleville Rd. & Hatch St.

Please install 4" Taker's Meter &
6" C.L.C.I. service to supply manufacturing
plant. Notify Mr. Finger when service is to be
installed.

Measure of 6" Tapping Gate - O-ring:

N x N line Belleville Road	512.8
N x 2nd. by. N x Belleville Road	57.8
W x E line Belleville Avenue	32.0

Main is 40 ft. W x E line

Work done March 1, 2, & 3, 1961

(over)

1-6" single pipe strap \$ 6.--
 Labor 262.56

Supervision.....	\$ 49.48
39 ft. of 6" Cast iron cement lined p pe.....	\$
1-6" straight pipe, flange & spigot, 6' long.....	\$
1-6" offset, Bell and Spigot, 185 lbs. - W.W.I.....	\$
2-4" C. I. round gate box risers.....	\$
34 lbs. leadite.....	\$
1-12" x 12" x 6" Tapping Sleeve - A. P. Smith.....	\$
1-6" O-ring Tapping Gate Valve - Darling.....	\$
1-6" C.I. gate box, complete - 128 lbs. ²³²	\$
1-6" Forged steel flange - threaded.....	\$ 11.28
1-6"x4" reducing bushing - to fit above flange.....	\$ 3.25
2 1/4 lbs. braided jute.....	\$
Carting.....	\$ 15.--
Tapping machine use.....	\$ 13.--
Loader use.....	\$ 7.--
Compressor use.....	\$ 18.--
Motocrope use.....	\$ 7.--
1 street cut: 28' x 2 1/2' Warrenite.....	\$
1 sidewalk cut: 5' x 4' Cement.....	\$