

Tel: 3-3158

c/o Alonzo Jason, 392 Reed St

Feb. 20, 1961

#25882

Swain Free School

E.S. #124 Orchard St., S x Madison St.

Please install 3/4" City Meter &
3/4" Copper service to supply house. Replaces
5/8" Ser. #4465 to be discontinued. Will notify
when ready. Box on taker's land.

Measure of 3/4" Curb Stop:

S x S line Madison Street	109.8
W x E " Orchard Street	6.5
N x N " Building	0.6

Main is 26 ft. W x E line

Work done February 28, 1961

P	86 ft. of 3/4" copper tubing type K, soft.....	\$ 46.44
	Labor.....	\$ 67.92
P	1-3/4" corporation, fig. 438 - Red Hed.....	\$
P	1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
	Carting.....	\$ 2.--
	Tapping machine use.....	\$ 3.--
	Compressor use.....	\$ 7.50
	1 street cut: 5' x 2' Warrenite.....	\$
	1 sidewalk cut: 4' x 4' Cement.....	\$

Old stop box reused