

Tel: 6-2754

67 Roosevelt St.

Feb. 28, 1961

#25883

William A. Jacques

S. W Cor. Charles & Mina St.

Please install 3/4" City Meter &
3/4" Copper service to supply ranch house.
Lay with drain.

Measure of 3/4" Curb Stop:

W x W line Mina Street	103.7	35.3
N x S " Charles Street	8.2	8.0
E x W " House	7.3	18.8

Main is 18 ft. N x S line

Laid with drain

Work done March 2, 1961

(over)

P	40 ft. of 3/4" copper tubing type K, soft.....	\$ 21.60
	Labor.....	18.72
P	1-3/4" corporation, fig. 438 - Red Hed.....	\$
P	1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
P	1 C. I. stop box, complete - Acushnet.....	\$
	Carting.....	2.--
	Tapping machine use.....	3.--
	Loader use.....	7.--