

Tel: 5-3476

312 Harwich St.

April 7, 1961

#25893

Manuel F. Camacho, Jr.

E.S. Raymond St., N x York St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

S x N line York St.	10.7
W x E " Raymond St.	7.4
W x W " Foundation	19.4
S x N " House	14.0

Laid with drain

Main ls 33 ft. W x E line

Work done April 12, 1961

(over)

P	48½ ft. of 1" cop. tubing type K, soft..	\$	32.50
	Labor.....	\$	24.72
P	1-1" corporation, fig. 438 - R. H.....	\$	
P	1-1" cop. to cop. stop, fig. 415- R. H..	\$	
	Carting.....	\$	2.--
	Drilling Machine use.....	\$	5.--
	Compressor use.....	\$	4.50
	Loader use.....	\$	7.--
P	1-2"x1" #H-10531 Mueller D. S. Ser. Clamp	\$	
	1 st. cut: 5' x 2' Oil & gravel.....	\$	
P	1-#1 Caldwell Stop box, complete.....	\$	