

Rel: 4-5914

118 Bates St.

April 7, 1961

#25894

Norbert E. St. Pierre

E.S. Raymond St., S x York St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop Box:

S x S line	York St.	41.0
W x E	" Raymond St.	7.0
W x W	" foundation	19.6
N x S	" house	12.1

Main is 35 ft. W x E line

Laid with drain

Work done April 12, 1961

Terry

(over)

P	504 ft. of 1" copper tubing type K, Sort	\$33.84	
	Labor.....	\$26.04	
P	1-1" corporation, fig. 438 - Red Hed....	\$	
P	1-1" cop. to cop. stop, fig. 415 - R.H..	\$	
P	1 #2. Caldwell Stop box, complete.....	\$	
	Carting.....	\$	2.--
	Trailing machine use.....	\$	5.--
	Compressor use.....	\$	3.--
	Loader use.....	\$	7.--
P	1-8"x1" #H-10531 Mueller D.S. Ser. Cl..	\$	
	1 st. cut: 5' x 2' Oil & Gravel.....	\$	