

Tel: 5-0511

19 Alfred St.

April 10, 1961

#25895

Marcel J. Trahan

N.W. Cor. Wood & Milford St.

Please install $3/4$ " City Meter
& $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

N x N line Wood St.	65.2
---------------------	------

E x W " Milford St.	7.0
---------------------	-----

SS x N " House	2.8
----------------	-----

Main is 18 ft. E x W line

Work done May 2, 1961

(over)

P	41 ft. of 3/4" copper tubing type K, soft.....	\$22.14
	Labor.....	\$26.82
P	1-3/4. " corporation, f. g. 438 - Red Hed	\$
P	1-3/4" cop. to cop. stop, fig. 415 - Red Hed...	\$
P	1 C. I. Stop Box, complete - Alldwell.....	\$
	Carting.....	\$ 2.00
	Tapping machine use.....	\$ 3.00
	Loader use.....	\$ 7.00