

Tel: 7-9110

123 Bellevue St.

April 13, 1961

#25897

Lionel M. Mello

N.S.Charles St., W x Mina St.

Please install 3/4" City Meter &
3/4" Copper service to supply ranch house.
Lay with drain.

Measure of 3/4" Stop:

W x W line Mine St.

158.7

S x N " Charles St.

8.0

WWx E " House

22.2

Main is 32 ft. S x N line

Laid with drain

Work done May 2, 1961

(over)

P	55 ft. of 3/4" copper tubing type K, soft.....	\$	29.70
	Labor.....	\$	28.38
P	1-3/4" corporation, fig. 438 - Red Had.....	\$	
P	1-3/4 " cop. to cop. stop, figg. 415 - R. H.....	\$	
P	1 C. I. stop box, complete - Caldwell	\$	
	Carting.....	\$	2.00
	Tapping machine use.....	\$	5.00
	Compressor use.....	\$	3.00
	Loader use.....	\$	7.00
	1 street cut: 4' x 2' Barred stone.....	\$	