

Tel. 6-5112

270 Hathaway Rd.

April 20, 1961

#25898

Elmwood Enterprises

W.S. Cornell St., S x Valerie St.

Please install 1" City Meter &  
1" Copper service to supply house. Main to  
be extended. Measures of 1" curb stop:

S x S line of Valerie St. 55.5 ft.

E x W line of Cornell St. 8.0 ft.

N x S " House 3.0

Line to main is 14 ft.

Work done on May 19, 1961.

(over)

48' of 1" copper tubing type K, soft by owner's  
plumber 9-26-62 - Inspected by Alfonso

|                                                |         |
|------------------------------------------------|---------|
| P 14 ft. of 1" copper tubing type K, soft..... | \$ 8.82 |
| Labor.....                                     | 11.50   |
| P 1-1" corporation, fig. 438 & R.H.....        |         |
| P 1-1" cop. to cop. stop, fig. 415 ~ R.H.....  |         |
| P 1-#1 Caldwell Stop Box, complete.....        |         |
| Carting.....                                   | 2.00    |
| Tapping Machine Use.....                       | 5.00    |
| Moto-crane Use.....                            | 3.50    |
| Loader Use.....                                | 3.50    |