

Tel: 6-5112

270 Hathaway Rd.

April 20, 1961

#25901

Elmwood Enterprises

299 W.S. Cornell St., opposite Temple-
ton St.

LOT 41

Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measure of 1" Stop:

S x S line Templeton St.	3.5
E x W " Cornell St.	3.0
N x S " House	5.0

Main is 14 ft. E x W line

Work done May 19, 1961

(over)

51' of 1" cop. inside by owner 10-22-62 -Rebeiro

P 14 ft. of 1" copper tubing type K, soft.	\$ 8.82
Labor.....	\$11.50
1-1" corporation, fig. 428 - Red Hed....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.	\$
1 C. I. stop box, complete. Caldwell #1..	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 3.50
Loader use.....	\$ 3.50