

Tel: 6-5112

270 Hathaway Rd.

April 20, 1961

LOT 39

#25902

Elmwood Enterprises

W.S.Cornell St., N x Templeton St.

Please install 1" City Meter & 1" Copper service to supply house. Main to be extended.

Measures of 1" curb stop:

N x N line of Templeton St. 30.8 ft.

E x W line of Cornell St. 8.2 ft.

S x S line of House .6 ft.

Line to main is 14 ft.

Work done on May 15, 1961.

(over)

48 ft. of 1" cop. inside Alfonso Dec. 11, 1962

By owner

P 14 ft. of 1" copper tubing type K, soft.....	\$ 8.32
Labor.....	11.48
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	5.--
Moto-crane use.....	3.50
Loader use.....	3.50